

**VILLAGE OF WINDSOR  
BOARD RESOLUTION 2019-76**

**APPROVING A SECOND AMENDED LIQUIDATED DAMAGES COMMENCEMENT  
DATE FOR THE WINDSOR COMMUNITY PARK IN BEAR TREE SUBDIVISION**

**WHEREAS**, the Village of Windsor has contracted with Advanced Building Corporation (ABC) to complete the construction of Windsor Community Park in Bear Tree Subdivision, which contains a provision for liquidated damages to commence if the project is not completed within a specified deadline; and

**WHEREAS**, the project was bid in May, 2018 and awarded to ABC at the June 21, 2018 Village Board meeting; and

**WHEREAS**, the original bid documents listed May 15, 2019 as the liquidated damages commencement date assuming a June 2018 start; and


**WHEREAS**, due to delays in starting construction ABC requested an extension of the liquidate damages commencement date to August 1, 2019, which was granted in Board Resolution 2018-101; and

**WHEREAS**, due to recent weather conditions, ABC is requesting a further extension to liquidated damages commencement date.

**NOW, THEREFORE, BE IT RESOLVED** by the Village Board of the Village of Windsor that the liquidated damages commencement date is amended to August 1, 2019 for all work except landscaping. The liquidated damages commencement date for all landscaping work shall be amended to August 31, 2019.

The above and foregoing Resolution was duly adopted at a meeting of the Village Board of the Village of Windsor, Dane County, Wisconsin at meeting held on the 30<sup>th</sup> day of July, 2019, by a vote of 5 in favor, and 0 opposed.

**VILLAGE OF WINDSOR**

  
\_\_\_\_\_  
Robert E. Wipperfurth, President

*Attested by:*

  
\_\_\_\_\_  
Christine Capstran, Village Clerk